

BLOQUE	SUB-BLOQUE	UNIDAD		EJECUTADO 2017	UNIDADES ANV	PRIORIDAD ANV 1A ETAPA 2018	+ PRIORIDADES 1A ETAPA 2018	COSTO MAX.	ORDEN	+ PRIORIDADES 2A ETAPA 2018
G	G1	01/301	3D+3D		301	01/301				
		02/302					02/302	\$ 454.206	10	
		03/303	2D+2D		203	03/303				
		04/304					04/304	\$ 412.848	9	
	G2	05/305	3D+3D	05/305						
		06/306		06/306						
		07/307	2D+2D				07/307			
		08/308					08/308	\$ 412.848	8	
	G3	09/309	3D+3D				09/309			
		10/310					10/310	\$ 454.206	7	
		11/311	2D+4D							
		12/312								
H	H1	01/301	3D+3D							
		02/302								
		03/303	2D+2D							03/303
		04/304								04/304
	H2	05/305	3D+3D		305	05/305				
		06/306					06/306	\$ 454.206	21	
		07/307	2D+2D							
		08/308								
	H3	09/309	3D+3D							
		10/310								
		11/311	2D+2D							
		12/312								
I	I1	01/301	4D+4D	01/301						
		02/302		02/302						
		03/303	2D+2D							
		04/304								
	I2	05/305	3D+3D							
		06/306								
		07/307	1D+1D							07/307
		08/308								8/308
J	J1	01/301	4D+4D	01/301						
		02/302		02/302						
		03/303	2D+2D							
		04/304								
	J2	05/305	3D+3D							
		06/306								
		07/307	2D+4D							
		08/308								
K	K1	01/301	4D+4D				01/301			
		02/302			102	02/302		\$ 473.360	22	
		03/303	2D+2D							
		04/304								
	K2	05/305	3D+3D							
		06/306								
		07/307	1D+1D							
		08/308								
L	L1	01/301	3D+3D							01/301
		02/302								02/302
		03/303	2D+2D							
		04/304								
	L2	05/305	3D+3D							
		06/306								
		07/307	2D+2D				07/307			
		08/308			108	08/308		\$ 412.848	23	
	L3	09/309	3D+3D							
		10/310								
		11/311	2D+4D							
		12/312								